

2024 Mequon Road Program



Weekly Update - July 8 to July 12

The project is currently on schedule

- W Highland Rd—Payne & Dolan began compacting and doing the final grading that needs to be completed prior to binder level paving
- W Highland Rd—Binder asphalt layer was paved on 7/11
- W Highland Rd is still closed and the detour remains in place (N Cedarburg Rd / W Bonniwell Rd / N Wauwatosa Rd)
- W Highland Rd local traffic—please be cautious while using the roadway, low shoulders and bumps on each end of the construction site
- W Fiesta Ln—Driveway culverts started this week, with completion anticipated next week
- W Fiesta Ln—Tree removals completed



Work Forecast - July 1 to July 5



- W Highland Rd—ditching and grading
- W Highland Rd—please continue to use the signed detour
- W Fiesta Ln—ditching and grading

Traffic tip:

Be cautious while driving through construction sites. Pay attention to workers and equipment. Crews will help guide traffic through the work area. If a detour exists, be sure to follow the signage.