

2024 Mequon Road Program



Weekly Update - June 17 to June 21

The project is currently on schedule to begin week of June 17

- Payne & Dolan crews began work on W Highland Rd—N Wauwatosa Rd west to railroad tracks
- W Highland Rd project detour was set up redirecting traffic onto N Wauwatosa Rd, W Bonniwell Rd, and N Cedarburg Rd



Work Forecast - June 24 to June 28



- Project staking will begin—this is done to provide construction crews information on what to do in specific areas. Grading, culverts, and road details.
- Sewer and grading will begin on W Highland Rd. At this time W Highland Rd will be closed to thru traffic. Motorists will be expected to follow the established alternate/detour route.
- W Fiesta Ln tree removals have been rescheduled to begin on July 8th.

Traffic tip:

Be cautious while driving through construction sites. Pay attention to workers and equipment. Crews will help guide traffic through the work area. If a detour exists, be sure to follow the signage.