

# 2024 Mequon Road Program



## Weekly Update - June 24 to June 28

The project is currently on schedule

- Payne & Dolan crews began work on W Highland Rd—N Wauwatosa Rd west to railroad tracks
- W Highland Rd project detour was set up redirecting traffic onto N Wauwatosa Rd, W Bonniwell Rd, and N Cedarburg Rd
- New crossroad culvert installed on Highland Road to improve drainage near railroad tracks
- Grading work began on Highland Road for road widening to include 4ft paved shoulders



## Work Forecast - July 1 to July 5



- Grading work and road widening preparation on Highland Road
- Work will be increasing on Highland Road, please utilize the detour to keep you and crews safe
- W Fiesta Ln tree removals are anticipated to begin on July 8th.

### **Traffic tip:**

Be cautious while driving through construction sites. Pay attention to workers and equipment. Crews will help guide traffic through the work area. If a detour exists, be sure to follow the signage.