

# 2024 Mequon Road Program



## Weekly Update - August 12 to August 16

The project is currently on schedule

- Essex Place—N Essex Drive and N Essex Court upper layer of asphalt paved
- Fiesta Lane— Lower layer of asphalt paved
- N Wildwood Court—Curb and gutter replacement



## Work Forecast - August 19 to August 23



- Essex Place—Shoulder installation
- W Fiesta Lane—Finish grading ditches, add topsoil and begin restoration
- N Wildwood Ct—Upper layer asphalt paving
- Maple Ln—Mill surface east of Lake Shore Drive for approximately 375ft and repave
- W Highland Road—Upper layer asphalt paving

### **Traffic tip:**

Be cautious while driving through construction sites. Pay attention to workers and equipment. Crews will help guide traffic through the work area. If a detour exists, be sure to follow the signage.