

2024 Mequon Road Program



Weekly Update - July 29 to August 2

The project is currently on schedule

- Essex Place—N Essex Drive and N Essex Court had binder layer paved
- Essex Place—Curb and Gutter repairs started
- N Wildwood Court—Curb and Gutter removal in preparation for catch basin repairs



Work Forecast - August 5 to August 9



- Essex Place—Sanitary manholes will be adjusted
- Essex Place—Curb and Gutter will be replaced
- W Fiesta Lane—Road pulverizing anticipated late in the week
- N Wildwood Ct—Catch basin repairs and curb & gutter replacement.
- N Wildwood Ct—Milling scheduled for later in the week

Traffic tip:

Be cautious while driving through construction sites. Pay attention to workers and equipment. Crews will help guide traffic through the work area. If a detour exists, be sure to follow the signage.